

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <i>Upton Petr. Corp.</i>		Lease <i>Jackson AT</i>		Well # <i>7</i>	
Location of Well	Unit <i>9905 1650W</i>	Section <i>14</i>	Township <i>17</i>	Range <i>25</i>	County <i>Eddy</i>
Drilling Contractor	<i>Byrd Drilling Co.</i>		Type of Equipment <i>Rotary</i>		
APPROVED CASING PROGRAM					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<i>14 3/4"</i>	<i>10 3/4"</i>	<i>32</i>		<i>300</i>	<i>lin.</i>
<i>9 7/8"</i>	<i>7"</i>	<i>20-23</i>		<i>1150</i>	<i>"</i>
<i>6 1/4"</i>	<i>4 1/2" x 5 1/2"</i>	<i>9.5 + 15, 5</i>		<i>1500</i>	<i>125</i>
Casing Data:					
Surface <i>31</i> joints of <i>7</i> inch <i>20</i> # Grade <i>K-55</i> NEW API					
(Approved) (Rejected)					
Inspected by <i>Leon Bernstein</i> date <i>11-16-75</i>					
Cementing Program					
Size of hole <i>9 1/2"</i> Size of Casing <i>7"</i> Sacks cement required					
Type of Shoe used <i>BEVEL</i> Float collar used <i>NO</i> Btm 3 jts welded <i>THREAD LOK</i>					
TD of hole <i>1170</i> Set <i>1174</i> Feet of <i>7</i> Inch <i>20</i> # Grade <i>K-55</i> API, SPEC R.3.					
New-used csg. @ <i>1170</i> K.B. with <i>150</i> sacks neat cement around shoe <i>2% CaCl₂</i>					
+ <i>350</i> sack MIX. <i>8% GILS.</i> <i>40% FLOSET</i> additives <i>2% CaCl₂</i>					
Plug down @ <i>900</i> (AM) (PM) Date <i>11-17-75</i>					
Cement circulated <i>NO</i> No. of Sacks					
Cemented by <i>G.L.C. DENTON</i> Witnessed by <i>Leon Bernstein</i>					
Temp. Survey ran @ <i>300</i> (AM) (PM) Date <i>11-18-75</i> top cement @ <i>730'</i>					
Casing test @ (AM) (PM) Date					
Method Used Witnessed by					
Checked for shut off @ (AM) (PM) Date					
Method used Witnessed by					
Remarks:					

STAGE #1 - W/1" @ 505' - 100 SX CLASS "C" 4% CaCl₂ IN PLACE @ 4:15 AM 11-18-75 - TAG 499
STAGE #2 - W/1" @ 375' - 75 SX CLASS "C" 4% CaCl₂ IN PLACE @ 9:30 AM 11-18-75 - TAG 375
STAGE #3 - W/1" @ 375' - 75 SX CLASS "C" GOT FULL RETURNS PULL 1" TBC TO 298' AND
SPOT 75 SX CLASS "C" 4% CaCl₂ PUMP LST 15 SX TO P17. FLUID DID NOT
CUT AFTER SPOTTING LAST BATCH.