

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

DEC 5 1975

O. C. C.

ARTESIA, OFFICE

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

5a. Indicate Type of Lease

State ☐

Fee ☒

5. State Oil & Gas Lease No.

7. Unit Agreement Name

8. Farm or Lease Name

Jackson "AT"

9. Well No.

7

10. Field or Pool, or Wildcat

Eagle Creek S.A.

12. County

Eddy

15. Elevation (Show whether DF, RT, GP, etc.)

3495' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

REMEDIAL WORK ☐

ALTERING CASING ☐

TEMPORARILY ABANDON ☐

COMMENCE DRILLING OPNS. ☒

PLUG AND ABANDONMENT ☐

PULL OR ALTER CASING ☐

CHANGE PLANS ☐

CASING TEST AND CEMENT JOB ☒

OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of completion, if any proposed work) SEE RULE 1103.

Spudded 15" hole at 6:30 PM 11-14-75.

TD 340' - Ran 7 joints of 10-3/4" 32# K-55 casing (340') set at 340'.

Cemented w/200 sacks of Class "C" 4% CaCl. Cement circulated. PD 8:30 AM 11-15-75. WOC 12 hours, cut off landing joint, drilled cement, reduced hole to 9-7/8" and resumed drilling.

TD 1170' - Ran 29 joints of 7" 20# K-55 new casing (1173') set at 1170' KB. 2 centralizers and 2 baskets at 725' & 643'. Cemented w/350 sacks of Incor mix (6% Gil + 0.6% flocele 2% CaCl) + 150 sacks Class "C" 2% CaCl. PD 9:00 PM 11-17-75. Cement did not circulate. WOC 6 hours, ran Temperature Survey, found top of cement at 720'. Ran 1" tubing, unable to wash below 505'.

Spotted 100 sacks of Class "C" 4% CaCl. PD 6:15 AM 11-18-75. WOC 3 hours and tagged cement at 499'. Spotted 75 sacks Class "C" 4% CaCl. PD 9:30 AM 11-18-75. WOC 2 1/2 hours, tagged cement at 379'. Spotted 150 sacks of Class "C" 4% CaCl. PD 12:45 PM 11-18-75. Cement circulated. WOC 18 hours.

Tacked 7" casing to 10-3/4" casing, cut off landing joint, welded slips on collars, nipples up and tested BOB's to 1000#. OK. Drilled cement and tstd shoe to 600#. OK. Reduced hole to 6 1/4" & resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED

Christine Tomlinson

TITLE

Geol. Secty

12-5-75

APPROVED BY

W. A. Gressett

TITLE

SUPERVISOR, DISTRICT II

DATE

DEC 8 1975

CONDITIONS OF APPROVAL, IF ANY: