

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <i>Gates Pet Corp.</i>		Lease <i>Johnson FE</i>		Well # <i>1</i>	
Location of Well	Unit <i>A</i> <i>330N</i> <i>990E</i>	Section <i>23</i>	Township <i>17</i>	Range <i>25</i>	County <i>Eddy</i>
Drilling Contractor	<i>Byrd Drilling Co.</i>		Type of Equipment <i>Rotary</i>		

** witness* APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<i>15"</i>	<i>10 3/4"</i>	<i>32</i>		<i>300</i>	<i>Circ.</i>
<i>9 1/2"</i>	<i>7"</i>	<i>23</i>		<i>1190</i>	<i>"</i>
<i>6 1/4"</i>	<i>4 1/2" + 5 1/2"</i>	<i>9.5 + 15.15</i>		<i>1500</i>	<i>125</i>

Casing Data:
INTER *52* joints of *7* inch *20* # Grade *K-55*
(Approved) ()

Inspected by *[Signature]* date *12-1-75*

Cementing Program
Size of hole *7 1/2"* Size of Casing *7 00* Sacks cement required *2400*
Type of Shoe used *SAW* Float collar used *10* Btm 3 jts welded *10"*
TD of hole *150* Set *8'* Feet of *7* Inch *20* # Grade *K-55*
New-used csg. @ *10'* with *100* sacks neat cement around shoe
+ *100* sax *100* additives *100*
Plug down @ *1230* (AM) () Date *12-3-75*
Cement circulated *No* No. of Sacks
Cemented by *[Signature]* Witnessed by *[Signature]*
Temp. Survey ran @ *730* (AM) () Date *12-3-75* top cement @ *780*
Casing test @ (AM) (PM) Date
Method Used Witnessed by
Checked for shut off @ (AM) (PM) Date
Method used Witnessed by
Remarks: *10 3/4" x 32" SURF SET @ 402' CM'D TO SURFACE.*
BASE OF ARTESIAN WATER @ 1190'
COULD NOT GET 1" PIPE BELOW 420'

STAGE #1- w/1" PIPE @ 420' - 100 SX CLASS C' 4% CaCl₂ IN PLACE @ 8:30 AM 12-3-75
STAGE #2 " " @ 404' - 75 SX " " " " " " @ 12:00 Noon 12-3-75
STAGE #3 " " @ 390' - 100 SX " " " " " " @ 3:00 PM 12-3-75
STAGE #4 " " @ 370' - 75 SX " " " " " " @ 5:45 PM 12-3-75
STAGE #5 " " @ 42' - 75 SX " " " " " " @ 8:15 PM 12-3-75
STAGE #6 5 YDS PEAGRAVEL-SIZE READY-MIX - @ 8:30 PM 12-3-75