

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Gates Petr. Corp.</u>		Lease <u>Coffall F.D. Com.</u>		Well # <u>1</u>	
Location of Well	Unit 0 <u>6603 1950e.</u>	Section <u>15</u>	Township <u>17</u>	Range <u>26</u>	County <u>Eddy</u>
Drilling Contractor	<u>Arld Drly Co.</u>		Type of Equipment <u>Rotary</u>		

* witness

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>17 1/2</u>	<u>13 3/8"</u>	<u>48</u>		<u>525</u>	<u>Cin.</u>
<u>12 1/4</u>	<u>8 7/8"</u>	<u>24</u>		<u>1500</u>	<u>Cin.</u>
<u>7 7/8"</u>	<u>4 1/2 or 5 1/2"</u>	<u>10.5 - 17"</u>		<u>8900</u>	<u>250</u>

Casing Data:

Int
Surface 32 joints of 8 7/8 inch 24 # Grade API New K-55 etc
(Approved) (Rejected)

Inspected by Delan McManis date 12-17-75

Cementing Program

Size of hole 12 1/4" Size of Casing 8 7/8 Sacks cement required 550

Type of Shoe used Texas Tool Float collar used None Btm 2 jts welded Thread Lock

TD of hole 1409' KB Set 1393' Feet of 8 7/8 Inch 24 # Grade K-55

New-used csg. @ 1393' GL with 150 sacks neat cement around shoe Class C 2% CC
+ 400 sax Howco-Lite additives 5" Silicate 4" Flocc 2% CC

Plug down @ 4.00 (AM) (PM) Date 12-17-75

Cement circulated No No. of Sacks None

Cemented by Holliparton Witnessed by Delan McManis

Temp. Survey ran @ 10.35 (AM) (PM) Date 12-17-75 top cement @ 175'

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ (AM) (PM) Date

Method used Witnessed by

Remarks: Surface: 12-15-75 Ran 13 jts 13 3/8" 48" API New K-55 TD 425' KB

409' GL Cont 250/sx Class C 4% CC PD 8:10 PM Did not Circ

Ran wire line down back side Cont at 20', Fill to surface

and gravel.