

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 0219603-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Federal "BW"

9. WELL NO.

8

10. FIELD AND POOL, OR WILDCAT

Eagle Creek (S.A.)

11. SEC. T. R. M. OR BLK. AND
SURVEY OR AREA

Sec. 22-17S-25E

Unit M

12. COUNTY OR PARISH

Eddy

13. STATE

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

RECEIVED

APR - 7 1976

O. C. C.

ARTESIA, OFFICE

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐2. NAME OF OPERATOR
Yates Petroleum Corporation✓3. ADDRESS OF OPERATOR
207 South 4th Street - Artesia, NM4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

330' FWL & 990' FSL of Sec. 22-17S-25E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3547' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Spud

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded a 15" hole at 2:00 PM 3-21-76. Drilled to 227' and ran 3 joints of 10-3/4" 20# casing (232.11') set at 223' KB. Cemented by Denton w/150 sacks of Class "C" 4% CaCl. PD 12:10 AM 3-22-76. Cement circulated. WOC 12 hours, cut off casing, drilled plug and reduced hole to 9 1/2" and resumed drilling.

TD 1161' - Ran 30 joints of 7" casing as follows: Ran 13 joints 7" 20# N-80 LT&C (521.10') and 17 joints of 7" 20# K-55 ST&C (661.38') (Total 1182.48') set at 1161' KB. 1-Notched Texas shoe, centralizers at 1119' and 594', baskets at 635 and 532'. Cemented by Denton w/350 sacks of mix 2% CaCl followed w/150 sacks of Class "C" 2% CaCl. Cement circulated 50 sacks to pit. PD 11:45 PM 3-23-76. WOC 18 hours. Cement dropped and installed hole w/3yards of Ready-mix. Cut off landing joint, nipped up/BOP's and tested to 1000#. Drilled plug and tested casing to 1000#. OK. Reduced hole to 6 1/4" and resumed drilling.

18. I hereby certify that the foregoing is true and correct

SIGNED

Christina J. J. J.

TITLE

Geol. Secty

DATE 4-5-76

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

RECEIVED
APR - 5 1976
U. S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

APPROVED

APR 6 - 1976

L. L. BEEKWINE
ACTING DISTRICT ENGINEER

*See Instructions on Reverse Side