

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPlicate  
(Other instruction  
verse side)Form approved,  
Budget Bureau No. 42 R1424

5. LEASE DESIGNATION AND SERIAL NO.

NM 054434

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Federal "BQ"

9. WELL NO.

4

10. FIELD AND POOL, OR WILDCAT

Eagle Creek (S.A.)

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREASec. 27-17S-25E  
Unit C

12. COUNTY OR PARISH

Eddy

13. STATE

NM

1. OIL WELL ☒ GAS WELL ☐ OTHER

RECEIVED

2. NAME OF OPERATOR

Yates Petroleum Corporation

APR - 7 1976

3. ADDRESS OF OPERATOR

207 South 4th Street - Artesia, NM 88210

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.)

See also space 17 below.)

At surface

330' FNL &amp; 1650' FWL of Section 27-17S-25E

O.C.C.  
ARTESIA OFFICE

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3537' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐  
☐  
☐  
☐

PULL OR ALTER CASING

☐  
☐  
☐  
☐

FRACTURE TREAT

MULTIPLE COMPLETION

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☒  
☐  
☐

REPAIRING WELL

☐  
☐  
☒

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

Spud

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Spudded a 15" hole at 4:00 PM 3-25-76. Drilled to 224' and ran 6 joints of 10-3/4" 40# ST&C (225.64') of casing set at 224' KB. Cemented w/175 sacks of Class "C" 4% CaCl. PD 11:30 PM 3-25-76. Cement circulated. WOC 12 hours, cut off casing, drilled plug, reduced hole to 9 1/2" and resumed drilling.

TD 1155' - Ran 29 joints of 7" 20# K-55 ST&C (1161.38') set at 1155'. 1-Tex shoe, centralizers at 1118 and 579', basket at 620' and 537'. Cemented by Denton w/350 sacks of Lite 2% CaCl, followed w/150 sacks of Class "C" 2% CaCl. PD 12:45 PM 3-27-76. Cement circulated 25 sacks to the pit. WOC 18 hours, nipples up, cut off 7" and tested BOP's to 1000#. OK. Drilled plug and tested to 600#. OK. Reduced hole to 6 1/4" and resumed drilling.

18. I hereby certify that the foregoing is true and correct

SIGNED

*Christine Tomlinson*

TITLE

Geol. Secty

DATE

4-5-76

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APPROVED

APR 6 - 1976

H. L. BECKMAN

ACTING DISTRICT ENGINEER

\*See Instructions on Reverse Side