

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <i>David C Collier</i>		Lease <i>Gilaspie State</i>		Well # <i>2</i>	
Location of Well	Unit <i>C</i> <i>990N</i> <i>1650W</i>	Section <i>27</i>	Township <i>17</i>	Range <i>28</i>	County <i>Eddy</i>
Drilling Contractor <i>Pow-Co</i>			Type of Equipment <i>Cable tools to start approx 5-31-76</i>		

* witness

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<i>8</i>	<i>7</i>	<i>20</i>		<i>550</i>	<i>shuffled</i>
* <i>6 1/2"</i>	<i>5 1/2"</i>	<i>14</i>		<i>765</i>	<i>200 cms.</i>

Casing Data:

Prod
Surface *25* joints of *5 1/2* inch *16* # Grade *J-55*

(Approved) (Rejected)

Inspected by *Nick Tinker* date *7-15-76*

Cementing Program

170 SK at 75% excess

Size of hole *6"* Size of Casing *5 1/2* Sacks cement required *180*

Type of Shoe used *Float collar* used *5 1/2* Btm 3 jts welded *X NO*

TD of hole *825* Set *820* Feet of *5 1/2* Inch *16* # Grade *J-55*

USED New-used csg. @ *820* with *150* sacks neat cement around shoe

+ *sax* additives *300 # 100 mesh SD + 100 mesh 50% Pot mix*

Plug down @ *5:00 (AM)* (PM) Date *15 July, 1976*

Cement circulated *yes* No. of sacks *10 SACKS*

Cemented by *Dowell* Witnessed by *Nick Tinker*

Temp. Survey ran @ *NO* (AM) (PM) Date top cement @ *Circulated*

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ (AM) (PM) Date

Method used Witnessed by

Remarks: *25 JTS 5 1/2 16 # CASING*