

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <i>Collier + Collier</i>		Lease <i>Quail</i>		Well # <i>1</i>	
Location of Well	Unit <i>9905 1650 W</i>	Section <i>8</i>	Township <i>17</i>	Range <i>28</i>	County <i>Elby</i>
Drilling Contractor <i>Red Lake Drilling Co.</i>			Type of Equipment <i>Cable tools to start 1-3-77</i>		

** Witness* APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<i>10"</i>	<i>8 5/8"</i>	<i>24</i>		<i>150</i>	<i>Set + full</i>
<i>8 1/2"</i>	<i>7"</i>	<i>20</i>		<i>540</i>	<i>Set + full</i>
<i>* 6 1/4"</i>	<i>5 1/2"</i>	<i>14</i>		<i>800</i>	<i>Circulate</i>

Casing Data:

Surface *17* joints of *7"* inch *20* # Grade *used API J-55*

(Approved) (Rejected)

Inspected by *Lilam Munnis* date *2-24-77*

Cementing Program

Size of hole *8" 6.541"* Size of Casing *7"* Sacks cement required *100/sx*

Type of Shoe used *Texas A* Float collar used *None* Btm 3 jts welded *None*

TD of hole *541 6L* Set *596L* Feet of *7"* Inch *20* # Grade *J-55*

New-used csg. @ *5.39 6L* with *100/* sacks neat cement around shoe *loss C neat*

+ *sax* additives

Plug down @ *1:00* (AM) (PM) Date *2-24-77*

Cement circulated *A Trace + full* No *30* of Sacks

Cemented by *Denton* Witnessed by *Lilam Munnis*

Temp. Survey ran @ (AM) (PM) Date top cement @

Casing test @ (AM) (PM) Date

Method Used Witnessed by

Checked for shut off @ (AM) (PM) Date

Method used Witnessed by

Remarks: *Water 90-95'*

hole will be filled w/Ready Mix