

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

RECEIVED
 NEW MEXICO OIL CONSERVATION COMMISSION
 APR 20 1977
O. C. C.
 ALBUQUERQUE, OFFICE

Form C-103
 Supersedes Old
 C-102 and C-103
 Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS. DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO RE-ENTER OR FILL BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT - (FORM C-101) FOR SUCH PROPOSALS.		5a. Indicate Type of Lease State ☐ Fee ☒
1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER-		5. State Oil & Gas Lease No.
2. Name of Operator <u>Harrington Transportation Inc.</u> <u>Maddox Energy Corporation</u>		7. Unit Agreement Name
3. Address of Operator 702 Vantage Tower, 2525 Stemmons, Dallas, Texas 75207		8. Farm or Lease Name <u>Martin Com.</u>
4. Location of Well UNIT LETTER <u>L</u> <u>660</u> FEET FROM THE <u>West</u> LINE AND <u>1980</u> FEET FROM THE <u>South</u> LINE, SECTION <u>29</u> TOWNSHIP <u>17-S</u> RANGE <u>26-E</u> NMPM.		9. Well No. <u>1</u> 10. Field and Pool, or Wildcat <u>Undesignated</u>
15. Elevation (Show whether DF, RT, GR, etc.) <u>3400'.7' GL; 3416' KB</u>		12. County <u>Eddy</u>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐ TEMPORARILY ABANDON ☐ PULL OR ALTER CASING ☐ OTHER ☐	PLUG AND ABANDON ☐ CHANGE PLANS ☐ OTHER ☐	REMEDIAL WORK ☐ COMMENCE DRILLING OPS. ☐ CASING TEST AND CEMENT JOB ☐ OTHER ☐	ALTERING CASING ☐ PLUG AND ABANDONMENT ☐ <u>Progress Report</u> ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

4/4/77: Rigged-up pulling unit; went in hole w/tubing.
 4/5/77: Perf. 2 shots/ft. @ 8363', 8365', 8367' KB.
 4/6/77: Acidized with 100 gal. 10% acetic acid. Swabbed and flow test- very small flare.
 4/7/77: Reacidized perfs 8363-67' KB w/1500 gal. 7 1/2% HCL acid w/1000 SCF Nitrogen/bbl. Flowed back load.
 4/8/77: Swabbed balance of load. Flow test - 78 MCF/day.
 4/9/77: Flow test - approx. 75 MCF/day. Shut-in for pressure build up.
 4/10/77: Shut-in.
 4/11/77: SITP=1750 psig; SIBHP=2449 psig @ 8365' KB.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED James F. O'Brien TITLE Consultant DATE 4/12/77
 APPROVED BY W.A. Gressett TITLE SUPERVISOR, DISTRICT II DATE MAY 17 1977
 CONDITIONS OF APPROVAL, IF ANY: