

NO. OF COPIES RECEIVED	1
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

JUL 5 1977

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS C-103 DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO RE-ENTER EXISTING RESERVOIR. USE APPLICATION FOR PERMIT TO DRILL C-101 FOR NEW RESERVOIR.		5a. Indicate Type of Lease State ☐ Fee ☒ 5. State Oil & Gas Lease No.
1. ☐ OIL WELL ☒ GAS WELL ☐ OTHER 2. Name of Operator Texas Pacific Oil Company, Inc. 3. Address of Operator 1700 One Main Place Dallas, Texas 75250 4. Location of Well UNIT LETTER <u>K</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>26</u> TOWNSHIP <u>17S</u> RANGE <u>26E</u> N.M.P.M.		7. Unit Agreement Name 8. Farm or Lease Name Glen Farmer 9. Well No. 1 10. Field and Pool, or Wildcat Kennedy Farms
15. Elevation (Show whether DF, RT, GR, etc.) 3305' GR		12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐ REMEDIAL WORK ☐ ALTERING CASING ☐ TEMPORARILY ABANDON ☐ CHANGE PLANS ☐ COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐ PULL OR ALTER CASING ☐ OTHER ☐ CASING TEST AND CEMENT JOB ☐ OTHER ☐ Casing & Cementing ☒		SUBSEQUENT REPORT OF:
--	--	------------------------------

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Drilled to 1500'.
2. Ran 39 joints 8-5/8" 24# K 8R ST&C casing with float collar & float shoe. Set at 1500'. Cemented with 500 sx DLW + 2% CaCl₂, 12.6ppg, 1.57 ft³/sx yield + 300 sx Class "C" + 2% CaCl₂, 14.8ppg, 1.32 ft³/sx yield. Plug down at 4:00 AM MST 6-29-77. WOC 10-1/4 hrs.
3. Ran 18 joints 1" tubing to 558'. Cemented annulus with 250 sx Class "C" + 4% CaCl₂ in four stages. Did not circulate out cement. Cemented stage #5 with 50 sx Class "C". Circulated 5 sx. Tested stack & manifold 1500 psi for 30 minutes. Tested OK. WOC 22-3/4 hrs.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

CERT. Mary Kemp TITLE Drlg. Admin. Clerk DATE July 1, 1977

PROVED BY W.A. Gussert TITLE SUPERVISOR, DISTRICT II DATE JUL 18 1977

ADDITIONS OF APPROVAL, IF ANY: