

RECEIVED

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

NEW MEXICO OIL CONSERVATION COMMISSION

O. C. C.
ARTESIA, OFFICE

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. 1-417
7. Unit Agreement Name
8. Farm or Lease Name Read & Stevens St.
9. Well No. 1
10. Field and Pool, or Wildcat Wildcat
12. County Eddy

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator McClellan Oil Corporation
3. Address of Operator P.O. Box 848, Roswell, New Mexico 88201
4. Location of Well UNIT LETTER <u>D</u> , <u>330'</u> FEET FROM THE <u>North</u> LINE AND <u>330'</u> FEET FROM THE <u>West</u> LINE, SECTION <u>16</u> TOWNSHIP <u>16-S</u> RANGE <u>27-E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3507' GL

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☒
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1108.

12/29/77: Ran 885' of used 4½" casing. Cemented with 435 sx of class "C" cement. Did not circulate.

12/30/77: By orders of NMOCC, re-cemented using 1" tubing in annulus between open hole and 4½" casing. Cemented with 130 sx. Cement circulated.

Pulled 790' of 7" casing (all). Pulled 292' of 8 5/8" casing. (Ran 495')

12/31/77: Perforated 2 shots/ft. 552-562. Acidized 200 gals. Fraced with 20,000 gals. gelled water, 24,000 lbs. sand.

1/06/78: Installed tubing, rods and pump-jack. Pumping load.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED

TITLE Operator

DATE 1/07/78

APPROVED BY

TITLE

SUPERVISOR, DISTRICT II

DATE

JAN 9 1978

CONDITIONS OF APPROVAL, IF ANY: