

COMPLETED OPERATION DETAILS - NEW MEXICO CONSERVATION COMMISSION FORM C-103
Beard Oil Company # agstrom, Section 8-17S-24E, Ed. County, New Mexico

Reversed out 10 sacks cement. Waited four hours. Perforated 2 holes at 4610'. Attempted to break down perforator at 4610'. Could not break at 3000 psi. Waited on cement 48+ hours. Drilled out cement after squeeze. Cleaned out to bottom.

Completion and testing information will follow.