

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER 10
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <i>Collins & Collins</i>		Lease <i>Killespie State</i>		Well # <i>9</i>	
Location of Well	Unit <i>330N 2310E</i>	Section <i>27</i>	Township <i>17</i>	Range <i>28</i>	County <i>Eddy</i>
Drilling Contractor <i>Powco</i>			Type of Equipment <i>Cable tools to start up 5-31-78</i>		

APPROVED CASING PROGRAM

* *Witness*

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<i>10"</i>	<i>8 5/8"</i>	<i>24</i>		<i>120</i>	<i>none</i>
<i>8"</i>	<i>7"</i>	<i>20</i>		<i>560</i>	<i>none</i>
* <i>6 1/4"</i>	<i>5 1/4"</i>	<i>14</i>		<i>800</i>	<i>200 cins.</i>

Casing Data:

Surface _____ joints of _____ inch _____ # Grade _____
(Approved) (Rejected) _____

Inspected by _____ date _____

Cementing Program

Size of hole _____ Size of Casing _____ Sacks cement required _____

Type of Shoe used _____ Float collar used _____ Btm 3 jts welded _____

TD of hole *800* Set *800* Feet of *5 1/2* Inch *9.5* # Grade *1K-55*

New ~~used~~ csg. @ *800* with *250* sacks neat cement around shoe

+ _____ sax _____ additives _____

Plug down @ *6:30* (PM) Date *6-9-78*

Cement circulated *Yes* No. of Sacks *5 Sacks*

Cemented by *Denton* Witnessed by *B.W. Weaver*

Temp. Survey ran @ _____ (AM) (PM) Date _____ top cement @ _____

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: _____