

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Collins + Collier</u>		Lease <u>Gillespie State</u>		Well # <u>11</u>	
Location of Well	Unit <u>330N 990E</u>	Section <u>27</u>	Township <u>17</u>	Range <u>28</u>	County <u>Eddy</u>
Drilling Contractor <u>Pawco</u>			Type of Equipment <u>Cable tools to start 6-15-78</u>		

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>10"</u>	<u>8 5/8</u>	<u>24</u>	<u>1</u>	<u>150</u>	<u>Set + Pull</u>
<u>8"</u>	<u>7"</u>	<u>20</u>		<u>550</u>	<u>Set + Pull</u>
<u>6 1/4</u>	<u>4 1/2</u>	<u>14</u>		<u>800</u>	<u>270 circ.</u>

Casing Data:

Surface 19 joints of 4 1/2 inch ^{9.5} # Grade K-55
(Approved) (Rejected)

Inspected by B.W. Weaver date 7-13-78

Cementing Program

Size of hole ^{180' 11"} 4 1/2 Size of Casing 4 1/2 Sacks cement required 270

Type of Shoe used Baker Float collar used Baker Btm 3 jts welded Yes

TD of hole 799 Set 799 Feet of 4 1/2 Inch ^{9.5} # Grade J-55

New ~~and~~ csg. @ 799 with 270 sacks neat cement around shoe

+ Class C sax 270 additives NO

Plug down @ 2:00 (AM) (PM) Date 7-14-78

Cement circulated _____ No. of Sacks _____

Cemented by Denton Witnessed by B.W. Weaver

Temp. Survey ran @ _____ (AM) (PM) Date _____ top cement @ _____

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: Circulated 5 sack Cement