

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <i>Gates Petr. Corp.</i>		Lease <i>Jackson AT Conn.</i>		Well # <i>9</i>	
Location of Well	Unit <i>M</i> <i>6605+6606</i>	Section <i>13</i>	Township <i>17</i>	Range <i>25</i>	County <i>Eddy</i>
Drilling Contractor	<i>Capitan Drilling Co. #14</i>		Type of Equipment <i>Rotary to start approx 1-27-79</i>		
* <i>Witness</i> APPROVED CASING PROGRAM					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<i>17 1/2"</i>	<i>13 3/8"</i>	<i>48</i>		<i>303'</i> <i>320</i>	<i>200 cin.</i>
* <i>12 1/4"</i>	<i>8 7/8"</i>	<i>24</i>		<i>1200</i>	<i>450 "</i>
<i>7 7/8"</i>	<i>4 1/2 or 5 1/2"</i>			<i>8400</i>	
Casing Data:					
Surface _____ joints of _____ inch _____ # Grade _____ (Approved) (Rejected)					
Inspected by _____ date _____					
Cementing Program					
Size of hole <i>12 1/4</i> Size of Casing <i>8 5/8</i> Sacks cement required _____					
Type of Shoe used <i>guide</i> Float collar used <i>insert</i> Btm <i>3</i> jts welded <i>yes</i>					
TD of hole <i>1206'</i> Set <i>1206'</i> Feet of <i>8 5/8</i> Inch <i>24</i> # Grade <i>J-55</i>					
New-used csg. @ <i>1206'</i> with <i>150</i> <i>27.00</i> sacks neat cement around shoe					
+ <i>750</i> sax <i>Hall. Rate</i> additives <i>10# gilsonite - 1/4 flocc - 270 cc</i>					
Plug down @ <i>11:30</i> (AM) (PM) Date <i>2/11/79</i>					
Cement circulated <i>No</i> No. of Sacks _____					
Cemented by <i>Halliburton</i> Witnessed by <i>Mike Sturfield</i>					
Temp. Survey ran @ <i>6:00</i> (AM) (PM) Date <i>2/11/79</i> top cement @ <i>450'</i>					
Casing test @ _____ (AM) (PM) Date _____					
Method Used _____ Witnessed by _____					
Checked for shut off @ _____ (AM) (PM) Date _____					
Method used _____ Witnessed by _____					
Remarks: _____					
<i>Barbets @ 750'-350'</i> <i>lost circ. @ 805'</i>					
<i>centralizer @ 1166'</i> <i>lost dly break @ 1094'</i>					

1. Run 1" Tagged Toc @ 385'
Pumped 50 sx class C
2. Run 1" Tagged Toc @ 349'
Pumped 200 sx class C
3. Run 1" Tagged Toc @ 349'
1/2 yd prepared 50 sx cement
4. Run 1" Tagged Toc @ 325'
1/2 yd prepared 50 sx cement
5. Run 1" Tagged Toc @ 108'
Pumped 50 sx class C