

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <i>Latch operations</i>		Lease <i>Spunk</i>		Well # <i>5</i>	
Location of Well	Unit <i>2310NW</i>	Section <i>24</i>	Township <i>17</i>	Range <i>27</i>	County <i>Eddy</i>
Drilling Contractor <i>Paul Hegner</i>			Type of Equipment <i>Cable tools to start 5-79</i>		

** witness* APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<i>12</i>	<i>10 3/4"</i>	<i>40</i>		<i>400</i>	<i>200 cwt.</i>
<i>10"</i>	<i>8 7/8"</i>	<i>26</i>		<i>800</i>	<i>250 "</i>

** Casing Data:*

Surface *19* joints of *10 3/4* inch *36* # Grade *J-SS*

☒ (Approved) ☐ (Rejected)

Inspected by *rm* date _____

Cementing Program

Size of hole *12 1/2* Size of Casing *10 3/4* Sacks cement required *200* 'L'

Type of Shoe used *Guide Float* collar used *No* Btm 3 jts welded *Yes*

TD of hole *443* Set *441* Feet of *10 3/4* inch *36* # Grade *J-SS*

New-used csg. @ *443* with *200* sacks neat cement around shoe

+ _____ sax _____ additives _____

Plug down @ *11:30* (AM) (PM) Date *6/21/79*

Cement circulated *No* No. of Sacks _____

Cemented by *Denton* Witnessed by *rm*

Temp. Survey ran @ _____ (AM) (PM) Date _____ top cement @ _____

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: *Cavity @ 30' - w/c @ 45-50 hole full to TD*

Tagged TOC w/ wt bar @ 40'