

CISF

Form 10-1
10-1-100

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLE
(Other instructions
reverse side)

TE
P

Form approved
Budget Bureau No. 42 R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 025527

6. INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

Use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.

NOV 13 1979

7. UNIT AGREEMENT NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Willis Federal Com

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SURV. T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 28, T17S-R27E

12. COUNTY OR PARISH

Eddy

13. STATE
N. Mexico

1. ELEVATION (Show whether DE, RL, GR, etc.)

3423.7' GR

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

1. NATURE OF INTENTION TO:

2. SUBSEQUENT REPORT OF:

3. REPAIRING WELL

4. ALTERING CASING

5. WATER SHUT-OFF

6. REPAIRING WELL

7. REPAIRING WELL

8. ALTERING CASING

9. FRACTURE TREATMENT

10. ALTERING CASING

11. REPAIRING WELL

12. ALTERING CASING

13. SHOOTING OR CHIZING

14. ABANDONMENT

15. REPAIRING WELL

16. ALTERING CASING

(Other)

8-5/8" casing

(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. If well is directionally drilled, clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
directional work.

Drilled to 1725' on 11-3-79. Ran 39 jts 8-5/8" 24#, K55, STC casing set at 1725' with
slide shoe on bottom. Insert float at 1682.98' and centralizers at 1705', 1635', and
1595'. Cemented with 500 sx 50/50 poz + 5# gilsonite + 1/4# celloflakes + 2% CaCl.
Tailed in with 200 sx class "C" + 2% CaCl. PD at 8:20 AM 11-4-79. Cement did not
circulate. Ran temperature survey and tagged top of cement at 430'. Cemented thru
1" pipe with 175 sx class "C". Circulated 15 sx of good cement. JC at 6:30 PM
11-4-79. WOC total of 16-1/2 hours then tested casing and BOPs for 30 minutes to
1000 psi - ok. Reduced hole to 7-7/8" and drilled ahead on 11-5-79.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Regulatory Coordinator

DATE November 6, 1979

(This space for Federal or State office use)

ACTING DISTRICT ENGINEER

APPROVED BY (Signature) G. O. GEORGE H. STEWART

TITLE

DATE

CONDITION OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

ALL: TLS, JWH, MEC, FILE, USGS, WI OWNERS