

at 3:30 PM. Turn well into sales line at 3:30 PM. rig dwn swab unit and move over to Derrick Fed. #1.

DWC: \$900

CWC: \$6,690

7/26/91

Move swab unit back over to Cook Fed #1. Go in hole with swab and fluid level was 2600' from surface and scattered. Made three swab runs from the seating nipple and recovered only 1.5 bbls total fluid. Flowed approx 2-3 bbls fluid when blowing dwn. Flowing tubing press increased to 150#. Casing pressure-20#. Put back on line and will check again on Monday.

DWC: \$525

CWC: \$7,215

Drop from report until stabilized production test after treatment is taken.