

portion of on-off tool. ND BOP, latched onto on-off tool, NU tree. Swabbed tbg down to 5700'. Rigged up wireline, pulled equalizing mandrel, pulled blanking plug, rigged down pulling unit. Turned well down sales line 7/30/81.