

7. Maximum anticipated bottom hole pressure is 3300 psi at approximately 8500' based on nearby well data. Mud weight required to offset this pressure is 7.5 ppg. Maximum bottom hole temperature should approach 130°F. No sour gas is expected.
8. Anticipated starting date is March 1, 1980, with completion of drilling operations on March 30, 1980. Completion operations (perforating and stimulation) will immediately follow the drilling operations.