

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER 10
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <i>Gale Loh Corp.</i>		Lease <i>Gessler AV</i>		Well # <i>16</i>	
Location of Well	Unit <i>2310N 330W</i>	Section <i>23</i>	Township <i>17</i>	Range <i>25</i>	County <i>Eddy</i>
Drilling Contractor	<i>Cactus Drilling Co.</i>		Type of Equipment <i>Rotary</i>		

APPROVED CASING PROGRAM

* *Witness*

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<i>15"</i>	<i>10 3/4"</i>	<i>32</i>		<i>350</i>	<i>200 line</i>
* <i>9 1/8"</i>	<i>7"</i>	<i>20</i>		<i>1150</i>	<i>700 "</i>
<i>6 1/4"</i>	<i>4 1/2" + 5 1/2"</i>	<i>10.5 + 15.5</i>		<i>1500</i>	<i>150 "</i>

Casing Data:

Surface _____ joints of *7"* inch *20* # Grade *J-SS*

(Approved) (Rejected)

Inspected by *MAS* date *7/24/80*

Cementing Program

Size of hole *9 1/2"* Size of Casing *7"* Sacks cement required _____

Type of Shoe used *guide* Float collar used *insert* Btm 3 jts welded *yes*

TD of hole *1158'* Set *1158'* Feet of *7"* Inch *20* # Grade *J-SS*

New-used csg. @ *1158'* with *150 RL* sacks neat cement around shoe

+ *200* sax *C* additives *390 cc*

Plug down @ *3:45* (AM) (PM) Date *7/24/80*

Cement circulated *yes* No. of Sacks *15*

Cemented by *Dove* Witnessed by *Mrs. Stubbins*

Temp. Survey ran @ _____ (AM) (PM) Date _____ top cement @ _____

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: *+ 500 cc 65% poly (470 gal, 8# Keltan, 1/4# Celvolone, 390 cc)*

Not returned 1116 + registered TD

last drilling 1042