

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER 10
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <i>Gates Ref. Corp</i>		Lease <i>Gissler AV</i>		Well # <i>18</i>	
Location of Well	Unit <i>23/0N 1650 W</i>	Section <i>23</i>	Township <i>17</i>	Range <i>25</i>	County <i>Eddy</i>
Drilling Contractor <i>Cactus & Co. L+M #1</i>			Type of Equipment <i>Rotary</i>		

APPROVED CASING PROGRAM

* *Witness*

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<i>15"</i>	<i>10 3/4"</i>	<i>32</i>		<i>350</i>	<i>200 circ</i>
<i>9 7/8"</i>	<i>7"</i>	<i>20</i>		<i>1150</i>	<i>700 circ</i>
<i>6 1/4"</i>	<i>4 1/2 + 5 1/2"</i>	<i>10.5 + 15.5</i>		<i>1500</i>	<i>150 "</i>

Casing Data:

Surface _____ joints of *7"* inch *20* # Grade *J-55*
(Approved) (Rejected)

Inspected by *M.S.* date *7/19/80*

Cementing Program

Size of hole *9 7/8"* Size of Casing *7"* Sacks cement required _____

Type of Shoe used *guide* Float collar used *inert* Btm 3 jts welded *yes*

TD of hole *1172'* Set *1172'* Feet of *7"* Inch *20* # Grade *J-55*

New-used csg. @ *1172'* with *200* sacks neat cement around shoe
+ *500* sax *C* additives *4%*

Plug down @ *9:45* (AM) (PM) Date *7/19/80*

Cement circulated *Yes* No. of Sacks *40*

Cemented by *Davell* Witnessed by *Steve Stupinski*

Temp. Survey ran @ _____ (AM) (PM) Date _____ top cement @ _____

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: *+ 500 lbs. (4% gel, 8# Kolite, 1/4# cellufloke, 3% cc)*

No centralizers *lost circ. 2747 + required it.*

Basket 2550' *lost dls. 21053'*