

WILLIAM N. BEACH HINKLE STATE NO. 1

SE $\frac{1}{4}$ SW $\frac{1}{4}$, Section 25-T16S-R28E
Eddy County, New Mexico

RECEIVED

JUL 7 1980

O. C. D.
ARTESIA. OFFICE

- 6/09/80: Moving in Cortez Drilling Rig #258.
- 6/10/80: Completing move-in.
- 6/11/80: Rigging up.
- 6/12/80: Spudded well at 12:30 PM MST on 6/11/80. Drilled to 20'. Broke tour today. Drilling ahead a 20'.
- 6/13/80: Cleaning out cavings at 105'. Drilled to 120', carrying water in hole. Hole commenced caving in. Now cleaning out.
- 6/14/80: Cleaned out cavings. Drilling ahead. Carrying WIH.
- 6/15/80: TD 325'. Ran 322' of 8-5/8" casing (set 3' below the floor), cem. with 150 sx. WOC.
- 6/16/80: Drilling cement plug.
- 6/17/80: SD overnight. Had fishing job about dark 6/16/80.
2:00 PM: Recovered fish. Drilling ahead at 418'.
- 6/18/80: Drilling at 520' in broken anhydrite and salt.
- 6/19/80: Drilling at 605' in anhydrite.
- 6/20/80: Drilling at 707' in anhydrite.
- 6/21/80: Drilling at 818' in anhydrite and lime.
- 6/22/80: Drilling at 920' in anhydrite and lime.
- 6/23/80: Drilling at 1010' in anhydrite.
- 6/24/80: Drlg. at 1109' in lime.
- 6/25/80: Drlg. at 1181' in anhydrite and lime.
- 6/26/80: Drilling at 1255' in anhydrite.
- 6/27/80: Drilling at 1350' in anhydrite.
- 6/28/80: Drilling at 1425' in anhydrite and lime.
- 6/29/80: Drilling at 1480' in sand and lime. Encountered Queen sand 1426-51'. Made $\frac{1}{2}$ bailer of water per hour. Did not have to run 7" string of casing.
- 6/30/80: Drilling at 1540' in anhydrite and lime.
- 7/01/80: Drilling at 1625' in anhydrite
- 7/02/80: TD 1725'. Running 4 $\frac{1}{2}$ " casing to TD. Encountered sand at 1645-1670'.