

SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

DEC - 1 1980

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
B-1111

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Collier Energy, Inc. ✓	8. Farm or Lease Name State B-1111, Tr. 2
3. Address of Operator P. O. Box 798, Artesia, New Mexico 88210	9. Well No. # 16
4. Location of Well UNIT LETTER <u>F</u> <u>2310</u> FEET FROM THE <u>N</u> LINE AND <u>1650</u> FEET FROM THE <u>W</u> LINE, SECTION <u>22</u> TOWNSHIP <u>17-S</u> RANGE <u>28-E</u> NMPM.	10. Field and Pool, or Wildcat East Empire Yates 7-R
15. Elevation (Show whether DF, RT, GR, etc.) 3593-GL	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	
OTHER <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

October 30, 1980: Spudded well. Ran 140' 8" PVC casing. Cemented with 60 SXS Class C with 4% CaCl₂. Circulated 10 SXS to pit. WOC 12 hrs. Compressive strength of Class C with 4% after 8 hrs. is 605# @ 65°F.

October 31, 1980: Ran 709' of 4 1/2", 9.5# casing with float shoe. Shoe set at 706'. Cement casing with 250 SXS. Circulated 3 SXS to pit.

November 12, 1980: Pressure tested 4 1/2" casing to 500 lbs. for 30 minutes. Held Okay. Prepare to complete.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Donald R Craig TITLE President DATE 11-17-80

APPROVED BY W.A. Gressett TITLE SUPERVISOR, DISTRICT II DATE DEC 3 1980

CONDITIONS OF APPROVAL, IF ANY: