

OIL CONSERVATION DIVISION  
DRAWER DD  
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

|                                                |                                     |                         |                                             |                  |                    |
|------------------------------------------------|-------------------------------------|-------------------------|---------------------------------------------|------------------|--------------------|
| Operator <u>Yates Petr Corp.</u>               |                                     | Lease <u>Jackson AT</u> |                                             | Well # <u>11</u> |                    |
| Location of Well                               | Unit <u>23105</u><br><u>16506 J</u> | Section <u>14</u>       | Township <u>17</u>                          | Range <u>25</u>  | County <u>Eddy</u> |
| Drilling Contractor <u>L &amp; M Drilg. Co</u> |                                     |                         | Type of Equipment <u>Rotary</u> <u>ASAP</u> |                  |                    |

\* Witness

APPROVED CASING PROGRAM

| Size of Hole    | Size of Casing         | Weight Per Foot      | New or Used | Depth        | Sacks Cement |
|-----------------|------------------------|----------------------|-------------|--------------|--------------|
| <u>15"</u>      | <u>10 3/4"</u>         | <u>32 #</u>          |             | <u>330'</u>  | <u>Circ</u>  |
| * <u>9 1/2"</u> | <u>7"</u>              | <u>20 #</u>          |             | <u>1180'</u> | <u>Circ</u>  |
| <u>6 1/4"</u>   | <u>4 1/2" + 5 1/2"</u> | <u>10.5" + 15.5"</u> |             | <u>1500'</u> | <u>1255x</u> |

Casing Data:

Surface            joints of 7" inch 20 # Grade K-55

(Approved) (Rejected)

Inspected by M.S. date 1/13/81

Cementing Program

Size of hole 9 1/2" Size of Casing 7" Sacks cement required           

Type of Shoe used guide Float collar used insert Btm 3 jts welded yes

TD of hole 1158' Set 1158' Feet of 7" inch 20 # Grade K-55

New-used csg. @ 1158' with 150 22cc sacks neat cement around shoe  
+ 200 sax C additives

Plug down @ 7830 (AM) (PM) Date 1/14/81

Cement circulated No No. of Sacks -0-

Cemented by Dowell Witnessed by Mike Stubblefield

Temp. Survey ran @ 1:30 (AM) (PM) Date 1/15/81 top cement @ 450'

Casing test @            (AM) (PM) Date           

Method Used            Witnessed by           

Checked for shut off @            (AM) (PM) Date           

Method used            Witnessed by           

Remarks: + 800 sx 65/35 poz. (4% ogel, 8# Kofite, 1/4# celloflake, 3% occ)

lost circ. @ 731'

lost drill break @ 1055'

No centralizers