

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER 110
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Yates Petr Corp</u>		Lease <u>Haldeman 'OU' Com</u>		Well # <u>1</u>	
Location of Well	Unit <u>1920S</u> <u>1920W</u> <u>K</u>	Section <u>14</u>	Township <u>17</u>	Range <u>26</u>	County <u>Eddy</u>
Drilling Contractor	<u>Capitan 14</u>		Type of Equipment <u>Rotary</u>		
* Witness					
APPROVED CASING PROGRAM					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>17 1/2</u>	<u>13 3/8</u>	<u>48# K-SS</u>		<u>400'</u>	<u>300 SY Circ</u>
* <u>12 1/4</u>	<u>8 5/8</u>	<u>24# K-SS</u>		<u>1400'</u>	<u>900 SY Circ</u>
<u>7 7/8</u>	<u>5 1/2 or 4 1/2</u>	<u>17-15.5# or 10.5#-11.6#</u>		<u>TD</u>	<u>500 SY</u>
Casing Data:					
Surface <u> </u> joints of <u>8 5/8</u> inch <u>24</u> # Grade <u>J-55</u>					
(Approved) (Rejected)					
Inspected by <u>M.S.</u> date <u>12/15/80</u>					
Cementing Program					
Size of hole <u>12 1/4"</u> Size of Casing <u>8 5/8"</u> Sacks cement required <u> </u>					
Type of Shoe used <u>guide</u> Float collar used <u>insert</u> Btm 3 jts welded <u>yes</u>					
TD of hole <u>1388'</u> Set <u>1388'</u> Feet of <u>8 5/8"</u> Inch <u>24</u> # Grade <u>J-55</u>					
New used csg. @ <u>1388'</u> with <u>150</u> 2% sacks neat cement around shoe					
+ <u>700</u> sack <u>6 5/8</u> per. additives (<u>4% gel</u> , <u>8# K-100</u> , <u>3% occ</u> , <u>1/4 fluride</u>)					
Plug down @ <u>12:45</u> (AM) (PM) Date <u>12/16/80</u>					
Cement circulated <u>No</u> No. of Sacks <u>0-</u>					
Cemented by <u>Dowell</u> Witnessed by <u>Mike Stubblefield</u>					
Temp. Survey ran @ <u>1200</u> (AM) (PM) Date <u>12/17/80</u> top cement @ <u>450'</u>					
Casing test @ <u> </u> (AM) (PM) Date <u> </u>					
Method Used <u> </u> Witnessed by <u> </u>					
Checked for shut off @ <u> </u> (AM) (PM) Date <u> </u>					
Method used <u> </u> Witnessed by <u> </u>					
Remarks:					
Full returns to 1388'					
No centralizers					
Last 2 1/2 hrs @ 1287'					

1. Run 1" tagged TOC @ 406'.
Pumped 110 sy cement.
cement circulated to surface.