

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER 110
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Collier Energy Inc</u>		Lease <u>State B-1969 Tr. 4</u>		Well # <u>20</u>	
Location of Well	Unit <u>2310N 330W E</u>	Section <u>22</u>	Township <u>17</u>	Range <u>28</u>	County <u>Eddy</u>
Drilling Contractor <u>Yucca Drilling Co</u>		Type of Equipment <u>Rotary</u>			
* Witness					
APPROVED CASING PROGRAM					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
* <u>7 7/8</u>	<u>4 1/2</u>	<u>9.5</u> #		<u>700'</u>	<u>250 SX-Circ</u>
Casing Data:					
Surface <u>24</u> joints of <u>4 1/2</u> inch <u>9.5</u> # Grade <u>J-55</u>					
(Approved) (Rejected)					
Inspected by <u>Harry Brooks</u> date <u>12/17/80</u>					
Cementing Program					
Size of hole <u>7 7/8"</u> Size of Casing <u>4 1/2"</u> Sacks cement required <u>250 SXS</u>					
Type of Shoe used <u>Gold</u> Float collar used <u>Inst. 25</u> Btm 3 jts welded					
TD of hole <u>715</u> Set <u>720</u> Feet of <u>4 1/2</u> Inch <u>9.5</u> # Grade <u>J-55</u>					
New-used csg. @ <u>715</u> with <u>250</u> sacks neat cement around shoe C.C. (NEAT)					
+ <u> </u> sax <u> </u> additives					
Plug down @ <u>2:05</u> (AM) (PM) Date <u>12/17/80</u>					
Cement circulated <u>1 CS</u> No. of Sacks <u>15 SXS</u>					
Cemented by <u>DENTON</u> Witnessed by <u>Harry Brooks</u>					
Temp. Survey ran @ <u> </u> (AM) (PM) Date <u> </u> top cement @ <u> </u>					
Casing test @ <u> </u> (AM) (PM) Date <u> </u>					
Method Used <u> </u> Witnessed by <u> </u>					
Checked for shut off @ <u> </u> (AM) (PM) Date <u> </u>					
Method used <u> </u> Witnessed by <u> </u>					
Remarks: <u>100 SXS C.C. 400' Surface: 180' of 8 7/8" PVC (160) Circ 5 SXS</u>					