

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	

JAN 21 1981

O. C. C.
ARTESIA, N.M.

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
E-6945	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
KERSEY & COMPANY ✓		T. 8 "A"
3. Address of Operator		9. Well No.
P. O. Box 316, Artesia, New Mexico 88210		#1
4. Location of well		10. Field and Pool, or Wildcat
UNIT LETTER H, 1650 FEET FROM THE North LINE AND 660 FEET FROM THE East LINE, SECTION 29 TOWNSHIP 17S RANGE 28E NMPM.		Red Lake Q. GBR. SA.
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
		Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On January 14th, ran 452' of 8 5/8" 28# casing to 452' and cemented with 80 sacks of cement with 4% Gel. Cement circulated to the top joint of casing. After drilling out water shut off was complete. WOC 60 HRS

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Harold Kersey TITLE Co-Owner DATE January 20, 1981

APPROVED BY Mike Williams TITLE OIL AND GAS INSPECTOR DATE JAN 23 1981

CONDITIONS OF APPROVAL, IF ANY: