

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

RECEIVED

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.O.S.	
LAND OFFICE	
OPERATOR	1

APR 24 1981

O. C. D.
ARTESIA OFFICE

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
E-6945	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

7. Name of Operator		7. Unit Agreement Name	
KERSEY & COMPANY		Red Lake Premier Sand Unit	
8. Address of Operator		8. Farm or Lease Name	
P. O. Box 316, Artesia, New Mexico 88210		T. 8A	
9. Location of Well		9. Well No.	
UNIT LETTER H 1650 FEET FROM THE North LINE AND 660 FEET FROM East		#1	
THE LINE, SECTION 29 TOWNSHIP 17S RANGE 28E NMPM.		10. Field and Pool, or Wildcat	
		Red Lake Q. GBR SA	
15. Elevation (Show whether DF, RT, GR, etc.)		12. County	
		Eddy	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

On March 13, 1981 ran 1980' of 4½" 9.50# casing and cemented with 275 sacks of cement with 4% Gel. Cement circulated. Let set 72 hrs. and found water shut off complete.

Previously had set 995' of 7" 20# casing to shut off flowing salt water at 950'.
F 2 gal per min. Dec. to 1 gal per min

The 7" casing was pulled prior to running the 4½" casing.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Harold Kersey</u>	TITLE <u>Operator</u>	DATE <u>4/23/81</u>
APPROVED BY <u>W.A. Gresset</u>	TITLE <u>SUPERVISOR, DISTRICT II</u>	DATE <u>MAY 01 1981</u>
CONDITIONS OF APPROVAL, IF ANY:		