

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

OIL CONSERVATION DIVISION
P. O. BOX 2038
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-

5a. Indicate Type of Lease
State ☐ For ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO STOP OR PLUG A WELL TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT - (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐
Name of Operator
Yates Petroleum Corporation
Address of Operator
207 South 4th St., Artesia, NM 88210
Location of Well
UNIT LETTER **J** **2170** FEET FROM THE **South** LINE AND **1650** FEET FROM
THE **East** LINE, SECTION **30** TOWNSHIP **16S** RANGE **26E** NMPLA.

7. Unit Agreement Name
8. Name of Lease Name
Havins QK
9. Well No.
1
10. Field and Pool, or Wildcat
Und. San Andres
12. County
Eddy

15. Elevation (Show whether DF, RT, GR, etc.)
3403' GR

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐
PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPERATIONS ☐
CASING TEST AND CEMENT JOBS ☒
OTHER ☐
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 15" hole at 1:00 PM 3-15-81.

TD 365' Ran 8 joints of 10-3/4" 40.50# ST&C K-55 casing set at 365'. 1-regular pattern guide shoe at 365'. Flapper insert float at 324'. Cemented w/350 sacks Class C 4% CaCl. Compressive strength of cement - 1875 psi in 12 hours. PD 2:00 AM 3-16-81. Bumped plug to 500 psi, released pressure and float held okay. Cement circulated 25 sacks to pit. WOC 12 hours. Reduced hole to 9-1/2".

TD 1170' Ran 27 joints of 7" 23# ST&C K-55 casing set at 1170'. 1-Regular Pattern guide shoe set at 1170'. Insert flapper float set at 1126'. Cemented w/400 sacks 65-35 Poz III "C", 4% Bentonite, 8# Kolite, 1/4# cellflakes and 3% CaCl. Tailed in w/150 sacks Class C 2% CaCl. PD 7:45 PM 3-17-81. Bumped plug to 900 psi, released pressure and float held okay. Cement circulated 40 sacks. WOC 18 hours.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Pranta D. Redditt

TITLE **Engineering Secretary**

DATE **3-19-81**

APPROVED BY *W.A. Gressitt*

TITLE **SUPERVISOR, DISTRICT II**

DATE **MAR 24 1981**

CONDITIONS OF APPROVAL, IF ANY: