

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	/
FILE	/ /
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

OCT 22 1981

O. C. D.
ARTESIA, OFFICE

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. E-100068	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
SEE APPLICATION FOR PERMIT - FORM C-101 FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

WILLIAM N. BEACH /

Address of Operator
BOX 3669, Midland, TX 79702

Location of Well

UNIT LETTER J 2310 FEET FROM THE South LINE AND 2310 FEET FROM

THE East LINE, SECTION 36 TOWNSHIP 16-S RANGE 28-E N.M.P.M.

15. Elevation (Show whether DF, RT, GR, etc.)

3682.4 GL

10. Field and Pool, or Wildcat

East Red Lake--Queen/Grb

12. County

Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOB ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

OTHER Weekly Drilling Reports AND set sur-face casing. ☒

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. S. Cherryhomes

TITLE CLERK

DATE 10-21-81

APPROVED BY

M. S. Williams

TITLE

OIL AND GAS INSPECTOR

DATE

OCT 26 1981

CONDITIONS OF APPROVAL, IF ANY:

HINKLE STATE #A-1

DRILLING REPORTS

Attn: Melinda Cherryhomes

2310' FSL & 2310' FEL,
Section 36, T-16-S, R-28-E,
Eddy County, New Mexico
Elevation: 3682' GL

- 6-23-81 Survey and stake location.
6-24-81 Making location.
6-30-81 Moving in Cable Tool Rig.
- 9-10-81 Spud well, 3:00 p.m. MDT.
9-11-81 Drilling, 6', surface rock.
9-13-81 Sunday-did not drill.
9-14-81 35', drilling in surface rock.
9-16-81 65', working on rig.
9-22-81 90', surface rock
9-25-81 105', surface rock
10-1-81 126', redbeds.
10-2-81 132', redbeds. Hiring full time driller 10-5-81; will drill 2 tours daily.
10-8-81 160'; redbeds, streaks of anhydrites.
10-9-81 shut-in due to rain.
10-10-81 shut-in due to rain.
10-11-81 shut-in due to rain.
10-12-81 shut-in due to rain.
10-13-81 shut-in due to rain.
10-14-81 shut-in due to rain.
10-15-81 resume drilling (250', redbeds)
10-16-81 360'. Anhydrites with salt stringers. Ran 8-5/8" 20# casing. (new) Set at 359'. Cemented with 185 sx. Class "C" plus 2% CaCl. Plugged down 1:00 p.m. M.D.T. Cement didn't circ.--came up within 30' of surface. Rigged up to drill out.
10-17-81 Drill out cement. Bail test 1 hour. Got water shut off. Resume drilling.
10-19-81 450', salt and anhydrites.
10-20-81 580', salt and anhydrites.
10-21-81 690', anhydrites.