

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Yates Petr Corp</u>			Lease <u>Dog Canyon Draw "4P" St</u>		Well # <u>1</u>
Location of Well	Unit <u>1500 FSL 40 FEL I</u>	Section <u>2</u>	Township <u>17</u>	Range <u>27</u>	County <u>Eddy</u>
Drilling Contractor	<u>Rotary Prod #6</u>		Type of Equipment <u>Rotary</u>		
*Witness					
<u>APPROVED CASING PROGRAM</u>					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>16</u>	<u>13 3/8</u>	<u>54 #</u>		<u>400</u>	<u>350 SX Circ</u>
<u>12 1/4</u>	<u>8 5/8</u>	<u>24 #</u>		<u>1800</u>	<u>900 SX Circ</u>
<u>7 7/8</u>	<u>4 1/2 or 5 1/2</u>	<u>17 # K+N80 11.6 # K+N80</u>		<u>10,000</u>	<u>600 SV</u>
Casing Data:					
Surface _____ joints of _____ inch _____ # Grade _____					
(Approved) (Rejected)					
Inspected by _____ date _____					
Cementing Program					
Size of hole <u>16</u> Size of Casing <u>13 3/8</u> Sacks cement required _____					
Type of Shoe used <u>Tex-Pat</u> Float collar used <u>Insert</u> Btm 3 jts welded <u>yes</u>					
TD of hole <u>401</u> Set <u>406</u> Feet of <u>13 3/8</u> Inch <u>54</u> # Grade <u>J-58</u>					
New-used csg. @ <u>406</u> with <u>400</u> sacks neat cement around shoe					
+ <u>100</u> sax <u>Thicksolite</u> additives					
Plug down @ <u>11:30</u> (AM) (PM) Date <u>6-24-82</u>					
Cement circulated <u>No</u> No. of Sacks _____					
Cemented by <u>Western</u> Witnessed by _____					
Temp. Survey ran @ <u>5:30</u> (AM) (PM) Date <u>6-24-82</u> top cement @ <u>150</u>					
Casing test @ _____ (AM) (PM) Date _____					
Method Used _____ Witnessed by _____					
Checked for shut off @ _____ (AM) (PM) Date _____					
Method used _____ Witnessed by _____					
Remarks: <u>Loss Circulation @ 135</u>					
<u>1st stage 50 SX C 3% CC</u>					
<u>Tag @ 115</u>					
<u>100 SX C 3% Circ Cement</u>					