

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	✓
FILE	✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	✓

CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

AUG 18 1982

O. C. D.

SUNDRY NOTICES AND REPORTS ON WELLS, ARTESIA, OFFICE

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	2. Name of Operator Yates Petroleum Corporation ✓	7. Unit Agreement Name
3. Address of Operator 207 South 4th St., Artesia, NM 88210	8. Farm or Lease Name Jackson AT	9. Well No. 13
4. Location of Well UNIT LETTER 0 330 FEET FROM THE South LINE AND 1650 FEET FROM THE East LINE, SECTION 14 TOWNSHIP 17S RANGE 25E N.M.P.M.	10. Field and Pool, or Wildcat Eagle Creek SA	11. County Eddy
15. Elevation and whether DF, RT, GR, etc.) 3476' GR		

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☒	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☒	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE FILE 1103.
Spudded 15" hole 8:00 PM 8-6-82. Ran 9 jts 10-3/4" 32# K-55 csg set @344'. 1-Texas Pattern guide shoe @344'. Insert float at 304'. Cmt'd w/300 sx Cl. C w/2% CaCl2. Compressive strength of cmt - 1050 psi in 12 hrs. PD 6:40 AM 8-7-82. Bumped plug to 1000 psi, released pressure & float held OK. Cmt circulated 25 sx. WOC. Drilled out 12:40 PM 8-7-82. WOC 18 hrs. NU & tested to 1000 psi, OK. Reduced hole to 9-7/8". Drilled plug & resumed drilling. Ran 29 jts 7" 20# J-55 csg set @1165'. 1-Texas Pattern guide shoe @1165'. Insert flapper float @1126'. Cmt'd w/400 sx Pacesetter C, 2#/sx Permacheck, 1/4#/sx celloseal & 2% CaCl2. Tailed in w/200 sx Cl. C 2% CaCl2. Compressive strength of cmt - 1250 psi in 12 hrs. PD 11:35 PM 8-8-82. Bumped plug to 800 psi, released pressure & float held okay. Cement did not circulate. WOC 6 hrs. Ran Temperature Survey & found top of cmt at 650'. Ran 1". Tagged cmt @650'. Spot'd 100 sx Cl. C, 1/4#/sx celloseal & 2% CaCl2. PD 4:10 PM 8-9-82. WOC 4 hrs. Ran 1". Tagged cmt @372'. Spot'd 50 sx Cl. C, 1/4#/sx celloseal & 2% CaCl2. PD 8:34 PM 8-9-82. WOC 3 hrs & 35 min. Ran 1". Tagged cmt @362'. Spot'd 25 sx Cl. C, 1/4#/sx celloseal & 2% CaCl2. PD 12:32 AM 8-10-82. WOC 2 hrs & 45 min. Ran 1". Tagged cmt @352'. Spot'd 100 sx Cl. C, 1/4#/sx celloseal & 2% CaCl2. PD 3:26 AM 8-10-82. WOC 2 hrs. Ran 1". Tagged cmt 352'. Spot'd 25 sx Cl. C, 1/4#/sx celloseal & 2% CaCl2. PD 6:09 AM 8-10-82. WOC 2 hrs. Ran 1". Tagged cmt @348'. Spot'd 25 sx Cl. C, 1/4#/sx celloseal & 2% CaCl2. PD 8:19 AM 8-10-82. WOC 3 hrs. Ran 1". Tagged cmt @344'. Spot'd 25 sx Cl. C, 1/4#/sx celloseal & 2% CaCl2. PD 11:32 AM 8-10-82. WOC 3 hrs & 45 min. Ran 1". Tagged cmt @351'. Spot'd 100 sx Cl. C 2% CaCl2. PD 4:30 PM 8-10-82. WOC 3 hrs. Ran 1". Tagged cmt @144'. Filled hole w/3-1/2 yds Ready-Mix. PD 7:45 PM 8-10-82. Cement circulated 5 sx to surface. Drilled out 1:30 AM 8-11-82. WOC 49 hrs & 55 min. NU & tested to 1000 psi, OK. Reduced hole to 6 1/2".
18. I hereby certify that the information above is true and complete to the best of my knowledge and belief. Drilled plug & resumed drilling.

SIGNED Leslie A. Clements TITLE Engineering Secretary DATE 8-18-82
APPROVED BY Leslie A. Clements TITLE SUPERVISOR DISTRICT II DATE AUG 23 1982
CONDITIONS OF APPROVAL, IF ANY: