

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Yates Pet. Corp.</u>		Lease <u>McCaw BT</u>		Well # <u>6</u>	
Location of Well	Unit <u>H</u>	Section <u>14</u>	Township <u>17</u>	Range <u>25</u>	County <u>Eddy</u>
Drilling Contractor	<u>L/M #2</u>		Type of Equipment <u>Rotary</u>		
* witness <u>APPROVED CASING PROGRAM</u>					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>14 1/2</u>	<u>10 3/4</u>	<u>30 #</u>		<u>330'</u>	<u>200 Sx. Circ.</u>
* <u>9 1/2</u>	<u>7</u>	<u>24 #</u>		<u>1100</u>	<u>450 Sx. Circ.</u>
<u>6 1/4</u>	<u>4 1/2</u>	<u>9.5 #</u>		<u>1500'</u>	<u>125 Sx.</u>
Casing Data:					
Surface _____ joints of _____ inch _____ # Grade _____					
(Approved) (Rejected)					
Inspected by _____ date _____					
Cementing Program					
Size of hole <u>9 1/2"</u> Size of Casing <u>7"</u> Sacks cement required <u>500 sxs.</u>					
Type of Shoe used <u>Type M.</u> Float collar used <u>insert</u> Btm 3 jts welded <u>Yes</u>					
TD of hole <u>1155'</u> Set <u>1157'</u> Feet of <u>7</u> Inch <u>20</u> # Grade <u>J-55</u>					
New used csg. @ <u>1155</u> with <u>150</u> sacks neat cement around shoe <u>2% CaCl₂</u>					
+ <u>300</u> sax <u>Halilite</u> additives <u>1/4 #/sk flocele, 10 #/sk. gilsonite, 3% CaCl₂</u>					
Plug down @ <u>9:30</u> (AM) (PM) <u>PM</u> Date <u>10/14/82</u>					
Cement circulated <u>No.</u> No. of Sacks _____					
Cemented by <u>Halliburton</u> Witnessed by <u>Randy Brooks</u>					
Temp. Survey ran @ <u>3:30</u> (AM) (PM) Date <u>10/15/82</u> top cement @ <u>200'</u>					
Casing test @ _____ (AM) (PM) Date _____					
Method Used _____ Witnessed by _____					
Checked for shut off @ _____ (AM) (PM) Date _____					
Method used _____ Witnessed by _____					
Remarks: <u>Tagged cm+ @ 214', pumped. 50 sxs. cl. C w/ 2% CaCl₂</u>					
<u>circ 10 sxs. to the pit.</u>					