

RECEIVED

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

AUG 21 1982

O. C. D.
ARTESIA, OFFICE

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PUMP BACK TO A DIFFERENT RESERVOIR.
USE APPLICATION FOR PERMIT TO DRILL (FORM C-101) FOR SUCH PROPOSALS.OIL WELL ☒ GAS WELL ☐ OTHER ☐

Name of Operator

Yates Petroleum Corporation

Address of Operator

207 South 4th St., Artesia, NM 88210

Location of Well

 UNIT LETTER C 330 FEET FROM THE North LINE AND 2310 FEET FROM
 THE West LINE, SECTION 23 TOWNSHIP 18S RANGE 25E N.M.P.M.

15. Elevation (Show whether DF, RT, GR, etc.)

3475' GR

14. Indicate Type of Lease

State ☐Fee ☒

15. State Oil & Gas Lease No.

7. Unit Agreement Name

8. Name of Lease Owner

Gissler AV

9. Well No.

27

10. Field and Pool, or Wildcat

Eagle Creek SA

12. County

Eddy

 Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
 NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:
LAPORING REMEDIAL WORK ☐PLUG AND ABANDON ☐REMEDIAL WORK ☐ALTERING CASING ☐TEMPORARILY ABANDON ☐CHANGE PLANS ☐COMMENCE DRILLING OPNS. ☐PLUG AND ABANDONMENT ☐CLOG OR ALTER CASING ☐OTHER ☐CASING TEST AND CEMENT JOBS ☐OTHER Intermediate Casing ☒

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Ran 29 jts of 7" 20# J-55 ST&C casing set at 1245'. 1-Texas Pattern notched guide shoe at 1245'. Regular insert flapper float at 1203'. Cemented w/400 sx Pacesetter Lite, 1/4#/sx celloseal and 2% CaCl₂. Tailed in w/200 sx Class "C" 2% CaCl₂. Compressive strength of cement - 1250 psi in 12 hrs. PD 10:45 PM 8-17-82. Bumped plug to 800 psi, released pressure and float held okay. Cement did not circulate. WOC 6 hrs. Ran Temperature Survey and found top of cement at 900'. Ran 1". Tagged cement at 900'. Spotted 100 sx Class "C" 2% CaCl₂. PD 9:30 AM 8-18-82. WOC 2-1/2 hrs. Ran 1". Tagged cement at 502'. Spotted 50 sx Class "C" 2% CaCl₂. PD 1:00 PM 8-18-82. WOC 2 hrs. Ran 1". Tagged cement at 376'. Spotted 50 sx Class "C" 2% CaCl₂. PD 6:30 PM 8-18-82. WOC 2 hrs. Ran 1". Tagged cement at 345'. Circulated to surface. Spotted 100 sx Class "C" 2% CaCl₂. PD 9:45 PM 8-18-82. Cement circulated 10 sx to pit. WOC. Drilled out 2:00 AM 8-19-82. WOC 27 hrs and 15 min. Nipped up and tested to 1000#, OK. Reduced hole to 6-1/4". Drilled plug and resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

CREATED

TITLE Engineering Secretary

DATE 8-23-82

APPROVED BY

TITLE SUPERVISOR, DISTRICT H

DATE AUG 25 1982

CONDITIONS OF APPROVAL, IF ANY: