

OIL CONSERVATION DIVISION

P. O. BOX 2085

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

RECEIVED

SEP 16 1982

O. C. D.

ARTESIA OFFICE

5a. Indicate Type of Lease State ☐ For ☒
5. State Oil & Gas Lease No.
7. Unit Agreement Name
8. Name of Lease Name Ingram Jackson BV
9. Well No. 8
10. Field and Pool, or Without Eagle Creek SA
12. County Hddy

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT USE (APPLICATION FOR PERMIT TO DRILL OR PLUG BACK TO A DIFFERENT USE)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

Name of Operator

Vatos Petroleum Corporation

Address of Operator

207 So. 4th St., Artesia, NM 88201

Location of Well

UNIT LETTER B 330 FEET FROM THE North LINE AND 1650 FEET FROM

THE East LINE, SECTION 2 TOWNSHIP 17S RANGE 25E NEPM.

1. Elevation (Show whether DF, RT, GR, etc.)

3520' GR

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐

TEMPORARILY ABANDON ☐

PLUG OR ALTER CASING ☐

OTHER ☐

PLUG AND ABANDON ☐

CHANGE PLANS ☐

REMEDIAL WORK ☐

COMMENCE DRILLING OPS. ☒

CASING TEST AND CEMENT JOB ☒

OTHER ☐

ALTERING CASING ☐

PLUG AND ABANDONMENT ☐

2. Executive Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work, SEE RULE 1103.

Spudded 14-3/4" hole 10:00 AM 9-2-82. Ran 9 jts of 10-3/4" 40.5# casing set 350'. 1-Texas Pattern notched guide shoe at 350'. Insert float at 310'. Cmt'd w/225 sx Class C w/2% CaCl₂. Compressive strength of cement=1250 psi in 12 hrs. PD 3:15 PM 9-2-82. Bumped plug to 800 psi, released pressure & float held okay. Cement circulated 5 sacks. Drilled out 3:15 AM 9-3-82. WOC 12 hrs. Cut off & welded on flow nipple. Reduced hole to 9-7/8". Drilled plug & resumed drilling. Ran 29 jts of 1" 20# casing set 1140'. 1-Texas Pattern notched guide shoe set 1140'. Insert float at 1100'. Cmt'd w/175 sx Pacesetter Lite, 10#/sack gilsonite, 1/4#sx celloseal & 3% CaCl₂. Tailed in w/300 sx Class C 2% CaCl₂. Compressive strength of cement - 1250 psi in 12 hrs. PD 1:00 AM 9-4-82. Bumped plug to 1000 psi, released pressure & float held okay. Cement did not circulate. WOC 6 hrs. Ran Temperature Survey & found top of cement at 240'. Ran 1". Tagged cement at 240'. Spot'd 25 sx Class C 2% CaCl₂. PD 7:45 AM 9-4-82. Circulated 10 sx. WOC. Drilled out 7:34 PM 9-4-82. WOC 18 hrs & 45 minutes. NU & tested to 1000 psi, okay. Reduced hole to 6-7/4". Drilled plug & resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Leslie A. Clements

TITLE Engineering Secretary

DATE 9-14-82

PROVED BY Leslie A. Clements
CONDITIONS OF APPROVAL, IF ANY:

TITLE SUPERVISOR, DISTRICT II

DATE SEP 17 1982