

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Yates Petr. Corp.</u>		Lease <u>Winters "DN"</u>		Well # <u>3</u>	
Location of Well	Unit <u>P</u>	Section <u>14</u>	Township <u>17</u>	Range <u>25</u>	County <u>Eddy</u>
Drilling Contractor	<u>L + M #2</u>		Type of Equipment <u>Rotary</u>		
* Witness APPROVED CASING PROGRAM					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>14 1/2</u>	<u>10 3/4</u>	<u>30#</u>		<u>358'</u> 348'	<u>200 Circ.</u>
* <u>9 1/2</u>	<u>7</u>	<u>23#</u>		<u>1190</u>	<u>400 "</u>
<u>6 1/4</u>	<u>4 1/2</u>	<u>9.5</u>		<u>1500</u>	<u>125 "</u>
Casing Data:					
Surface _____ joints of _____ inch _____ # Grade _____					
(Approved) (Rejected) _____					
Inspected by _____ date _____					
Cementing Program					
Size of hole <u>9 7/8"</u> Size of Casing <u>7"</u> Sacks cement required _____					
Type of Shoe used <u>guide</u> Float collar used <u>insert</u> Btm 3 jts welded <u>yes</u>					
TD of hole <u>1158'</u> Set <u>1158'</u> Feet of <u>7"</u> Inch <u>20</u> # Grade <u>K-55</u>					
(New) used csg. @ <u>1158'</u> with <u>150 2% cc</u> sacks neat cement around shoe					
+ <u>100</u> sax <u>Dioxolite</u> additives <u>1/4# celloseal</u>					
Plug down @ <u>11315</u> (AM) (PM) Date <u>10/12/82</u>					
Cement circulated <u>No</u> No. of Sacks <u>-0-</u>					
Cemented by <u>Western Co.</u> Witnessed by <u>Mrs. Stubbfield</u>					
Temp. Survey ran @ <u>5:15</u> (AM) (PM) Date <u>10/12/82</u> top cement @ <u>725'</u>					
Casing test @ _____ (AM) (PM) Date _____					
Method Used _____ Witnessed by _____					
Checked for shut off @ _____ (AM) (PM) Date _____					
Method used _____ Witnessed by _____					
Remarks: <u>+ 200 sx Pacemaker lite (5# gilsonite, 1/4# celloseal, 3% cc)</u>					
host return @ 719'					

1. Ran 1" + Tagged Toc @ 500'
Pumped 75sx C 3% cc

2. Ran 1" + Tagged Toc @ 500'
Pumped 50sx C 3% cc

3. Ran 1" + Tagged Toc @ 500'
Pumped 50sx C 3% cc

4. Ran 1" + Tagged Toc @ 480'
Pumped 50sx C 3% cc

5. Ran 1" + Tagged Toc @ 480'
Pumped 25sx C 3% cc

6. Ran 1" + Tagged Toc @ 420'
Pumped 25sx C 3% cc

7. Ran 1" + Tagged Toc @ 420'
Pumped 225sx C 3% cc
cement circulated to surface.