

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG A CEA TO A DIFFERENT RESERVOIR.
USE APPLICATION FOR PERMIT - (FORM C-101) FOR SUCH PROPOSALS.

RECEIVED

OIL WELL ☒ GAS WELL ☐ OTHER ☐

MAR 07 1983

Name of Operator
Yates Petroleum Corporation
Address of Operator
207 South 4th St., Artesia, NM 88210

O. C. D.
ARTESIA, OFFICE

7. Unit Agreement Name

8. Farm or Lease Name
Achen Frey DM

9. Well No.
10

10. Field and Pool, or Wildcat
Eagle Creek SA

Location of Well
UNIT LETTER L 1650 FEET FROM THE South LINE AND 330 FEET FROM
THE West LINE, SECTION 13 TOWNSHIP 17S RANGE 25E NMPM.

11. Elevation (Show whether DF, RT, GR, etc.)
3464' GR

12. County
Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

REPAIR OR REMEDIAL WORK ☐
PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☐
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐
Intermediate Casing, Production Casing ☒

1. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work.) SEE RULE 1103.

Ran 29 joints of 7" 20# J-55 ST&C casing set 1179'. Insert float set 1138'. Cemented w/350 sacks Pacemaker Lite, 1/4# celloseal, 1# gilsonite, 3% CaCl₂. Tailed in w/175 sacks Class "C" 2% CaCl₂. Compressive strength of cement - 1250 psi in 12 hours. PD 7:45 PM 2-24-83. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 35 sacks. WOC. Drilled out 3:00 PM 2-25-83. WOC 18 hours and 15 minutes. Nipped up and tested to 1000 psi for 30 minutes, OK. Reduced hole to 6-1/4". Drilled plug and resumed drilling. TD 1510'. Ran 38 joints 4-1/2" 9.5# J-55 casing set 1510'. Float shoe set 1510'. Cemented w/200 sacks 1:2 Talc, .4% CF-1, .2% TF-4, .2% AF-5, 1% CaCl₂. Compressive strength of cement - 1050 psi in 12 hours. PD 3:05 PM 3-1-83. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 15 sacks. WOC 18 hours.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

TITLE Production Supervisor

DATE 3-3-83

Original Signed By
Leslie A. Clements
Supervisor District II

MAR 22 1983

TITLE

DATE

NOTATIONS OF APPROVAL, IF ANY: