

OIL CONSERVATION DIVISION
P.O. BOX 1088
SANTA FE, NEW MEXICO 87501

RECEIVED BY
JAN 08 1984
O. C. D.
ARTESIA, OFFICE

Form O-103
Revised 10-1-83

COPIES RECEIVED	
REGISTRATION	
SALES	
FILE	
INVEST.	
EXT. OFFICE	
RECEIVED	

5a. Indicate Type of Lease
State ☒ ☐
6. State Oil & Gas Lease No.
B-4918

SUNDY NOTICES AND REPORTS ON WELLS
DO NOT USE THIS FORM FOR NOTIFICATION TO DRILL OR TO COMPLETION OF A WELL IN A RESERVOIR.
USE APPLICATION FOR PERMIT TO DRILL OR TO COMPLETION OF A WELL IN A RESERVOIR.

1. Unit Agreement Name
2. Farm or Lease Name
Heyco State "7"
3. Well No.
1
4. Field and Pool, or Wildcat
Red Lake
5. Elevation (Show whether DE, RT, GR, etc.)
3441' GR
6. County
Eddy

7. Unit Agreement Name
8. Farm or Lease Name
9. Well No.
10. Field and Pool, or Wildcat
11. Elevation (Show whether DE, RT, GR, etc.)
12. County

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data.

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐ REMEDIAL WORK ☐ ALTERING CASING ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐ COMMENCE DRILLING OPNS. ☒ PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐ OTHER ☐ CASING TEST AND CEMENT JOB ☒
OTHER ☐

7. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 12-1/4" hole 2:00 PM 12-20-83. Ran 8 jts of 8-5/8" 24# J-55 casing set 350'. 1-Texas Pattern notched guide shoe set 350'. Insert float set 306'. Cemented w/200 sacks Class "C" 2% CaCl₂. Compressive strength of cement - 1250 psi in 12 hrs. PD 5:00 AM 12-21-83. Bumped plug to 1000 psi, released pressure and float held okay. Cement did not circulate. WOC 6 hrs. Ran Temperature Survey and found top of cement 125'. Ran 1". Tagged cement 125'. Spotted 150 sacks Class "C" 4% CaCl₂. PD 9:00 AM 12-21-83. WOC 1 hour. Ran 1". Tagged cement 90'. Spotted 150 sacks Class "C" 4% CaCl₂. PD 11:00 AM 12-21-83. Cement circulated 5 sacks to pit. Cement fell back about 60'. Used 6 yards of Ready Mix to surface. WOC. Drilled out 6:15 PM 12-21-83. WOC 13 hrs and 15 minutes. Cut off and welded on flow nipple. Tested casing to 1000 psi for 30 minutes, OK. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

8. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Leslie A. Clements TITLE Production Supervisor DATE 1-3-84
Original Signed by
Leslie A. Clements
Supervisor District II
APPROVED BY _____ TITLE _____ DATE JAN 04 1984
CONDITIONS OF APPROVAL, IF ANY: