

Drawer DD
Artesia,

88210

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 26689

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Superior Fed.

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

East Square Lake

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

S-21, T-16S, R-31E

12. COUNTY OR PARISH

Eddy

NM

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Ray Westall

3. ADDRESS OF OPERATOR

P.O. Box 4 Loco Hills, NM 88255

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

1980 FNL & 1980 FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4034. GR

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Spud, 8 5/8", TD, 5 1/2" csg.

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17 DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

1-11-84 Spud 12 1/4" hole @ 11:30 P.M.

1-12-84 Ran 16 jts. 662' 8 5/8" 23# casing. Cemented @ 475°
W/400 sx Cl "C" 2% CaCl. Plug down 4:00 P.M.
Circulate 100 sx. WOC 18 hrs. Tested EOP 30 min. Held.

1-18-84 T.D. @ 4160' 9:30 P.M. WO logging crew.

1-19-84 Ran (E) logs. Compensated NeutronLitho-Density & Dual
Laterolog. Ran 102 jts. 4185' 5 1/2" 15.5# J-55 casing.
Set & cemented @ 4160' W/750 sx Cl "C" 8/10% CFI & 3%
KCL. Woc 18 hrs. Pressure test csg. to 800 PSI.
Held 30 min. Rig released.

RECEIVED BY

APR 30 1984

O. C. D.
ARTESIA, OFFICE

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Operator

DATE

1-23-84

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

APR 27 1984

*See Instructions on Reverse Side

ROSWELL, NEW MEXICO