

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	
LAND OFFICE	
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-1069	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - I" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator J.B. Adamson		8. Farm or Lease Name Gulf St.
3. Address of Operator Rt.1, Box 202 J, Artesia, New Mexico 88210		9. Well No. #4
4. Location of Well UNIT LETTER C 975 FEET FROM THE North LINE AND 2270 FEET FROM West THE LINE, SECTION 22 TOWNSHIP 17S RANGE 28E N.M.P.M.		10. Field and Pool, or WHdcat Und. Empire Yates, SR
15. Elevation (Show whether DF, RT, GR, etc.) 3553.3		12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input checked="" type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1-3-85

Ran 438 ft. 7inch O.D. Casing to shut off water.

Reduce hole to 6½ inch. Continue drilling.

1-7-85

Testing hole at 493 ft. for water. 15min. test showed water to be shut off. Continue drilling.

1-22-85

T.D. at 810 ft. Started 7" casing. Ran 807 ft. of 4½ inch casing. Pulled 438 ft. of 7" casing. Cement 4½ casing with 300 sacks of class C cement. Well circulated to surface.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J.B. Adamson TITLE Operator DATE 2-25-85

Original Signed By
Mike Williams

APPROVED BY Oil & Gas Inspector TITLE DATE MAR 4 1985

CONDITIONS OF APPROVAL, IF ANY: