

RECEIVED BY

APR - 3 1985

O. C. D.
ARTESIA, OFFICEUNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-068677

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Hinkle Federal

9. WELL NO.

5

10. FIELD AND POOL, OR WILDCAT

High Nitro Premier

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 10-T16S-R29E

12. COUNTY OR PARISH 13. STATE

Eddy

NM

OIL ☒ WELL GAS ☐ WELL OTHER ☐

2. NAME OF OPERATOR

McClellan Oil Corporation

3. ADDRESS OF OPERATOR

P.O. Drawer 730, Roswell, NM 88202

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

2310' FSL & 330' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3702' G.L.

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Casing and Cement

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.) *

2/19/85: Moved in Cortez Cable Tool. Drilled to 360' with 10" bit. Slight water show at 340'. Ran 360' of 8-5/8", 20 lb/ft casing. Cemented with 100 sx Class C with 2% CaCl₂. Circulated cement. WOC - 18 hours. Drilled out plug with no cement around shoe. Squeezed shoe with 150 sx Class C with 2% CaCl₂. WOC - 12 hours.

2/24/85: Drilled out with 8" bit. Drilled to 1675' in Queen. Ran 1675' of 7" 23 lb/ft casing to shut water off in Queen. Mudded in with 80 bbl. muds and 10 sx gel.

3/14/85: Drilled out with 6" bit.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Operations Manager

DATE 3/20/85

(This space for Federal or State office use)

APPROVED BY ACCEPTED FOR RECORD
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APR 2 1985

*See Instructions on Reverse Side

CARLSBAD, NEW MEXICO