

RECEIVED BY

Form 9-331
(May 1963)

APR 18 1985

NEW MEXICO OIL CONS. COMMISSION

Drawer DD

Artesia, NM

UNITED STATES 88210

DEPARTMENT OF THE INTERIOR

GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC-068677

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Hinkle Fed.

9. WELL NO.

5

10. FIELD AND POOL, OR WILDCAT

High Nitro Premier

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 10-T16S-R29E

12. COUNTY OR PARISH 13. STATE

Eddy

NM

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

McClellan Oil Corporation

3. ADDRESS OF OPERATOR

P.O. Drawer 730, Roswell, NM 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

2310' FSL & 330' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3702' G.L.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Cement

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

4/3/85: Drilled with 6" bit to 2380'. Ran bailer test with approximately 1 bbl/hr oil with small show of gas. Ran Dresser Compensated Neutron Log. Ran 2350' of 4-1/2", 9.5 lb/ft casing with formation packer shoe. Cemented with 50 sx Class C cement with .3% CFR-3. Set packer shoe at 2350' and left open hole from 2350' to 2380'.

4/4/85: Pulled 7" casing from 1675' to surface.

4/9/85: Drilled out 4-1/2" casing into open hole. Will put on pump 4/12/85.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Operations Manager

DATE 4/15/85

(This space for Federal or State office use)

APPROVED BY ACCEPTED FOR RECORD

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APR 17 1985

*See Instructions on Reverse Side

CARLSBAD, NEW MEXICO