

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPlicate  
(Other instructions on  
reverse side)

1. Unit approved.  
Budget Bureau No. 1004-0135  
Expires August 31, 1985

ckf

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen a well. Use "APPLICATION FOR PERMIT" for such purposes.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		RECEIVED BY		7. UNIT AGREEMENT NAME	
2. NAME OF OPERATOR TOMSCO ENERGY ✓		JUL 21 1986		8. FARM OR LEASE NAME PROMONTORY 8 FEDERAL	
3. ADDRESS OF OPERATOR P.O. BOX 664 ARTESIA, NEW MEXICO 88212		O. C. D.		9. WELL NO. 1	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 1665' FSL AND 976' FWL 523-T165-R28E		ARTESIA, OFFICE		10. FIELD AND POOL, OR WILDCAT WELL EAST RED LAKE (Q 60) EXT	
14. PERMIT NO.		15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3756 GR		12. COUNTY OR PARISH EDDY	
				18. STATE N.M.	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF  
FRACTURE TREAT  
SHOOT OR ACIDIZE  
REPAIR WELL  
(Other)

PULL OR ALTER CASING  
MULTIPLE COMPLETION  
ABANDON\*  
CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF  
FRACTURE TREATMENT  
SHOOTING OR ACIDIZING  
(Other)

REPAIRING WELL  
ALTERING CASING  
ABANDONMENT\*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

1. WENT IN HOLE AND SPOTTED CEMENT PLUGS AS SHOWN!
2. 2118'-2014' - 35 SXS CEMENT  
1534'-1260' - 80 SXS CEMENT  
640'-530' - 40 SXS CEMENT  
305'-223' - 40 SXS CEMENT - WAITED 3 HRS - TAGGED PLUG - HELD OK.  
50'-SURF. - 25 SXS CEMENT.
3. AFTER DRILLING RIG AND EQUIPMENT WERE REMOVED, PERFORMED THE FOLLOWING:  
INSTALLED DRY HOLE MARKER - CLEARED LOCATION.  
BUSTED OUT PITS. PUSH ROAD & LOCATION BACK INTO PLACE. RIPPED ROAD AND LOCATION 12" DEEP. RESEEDED ROAD, LOCATION, AND PIT AREA WITH #1 SEED.  
PUT DIKE ACROSS PREVIOUS 830' ROAD.

18. I hereby certify that the foregoing is true and correct

SIGNED

Thomas K. Swogger

TITLE

OPERATOR

DATE

8-8-85

(This space for Federal or State office use)

APPROVED BY

Charles S. Dahlin

TITLE

AREA MANAGER  
CARLSBAD DISTRICT OFFICE

DATE

7-14-86

CONDITIONS OF APPROVAL, IF ANY:

Original: Charles S. Dahlin  
Area Manager

\*See Instructions on Reverse Side