


McCLELLAN OIL CORPORATION
Cal-Mon State #1
990' FNL & 421' FWL
Sec. 19-T16S-R29E
Eddy County, NM
Elevation: 3580' G.L.
Proposed TD: 1850'

- 12/19/85: Rigged up Salazar Rig #13. Spudded w/ 12-1/4" bit @ 4:00 p.m.
12/18/85. Drilling w/ air. Present Operation @ 7:00 a.m. 12/19/85-
Drilling @ 150'.
- 12/20/85: Drilled to 300' w/ air. Ran 8-5/8", 20# csg. Pipe stuck @ 245'.
Cemented w/ 250 sx Class C w/ 2% CaCl₂. Circulated 50 sx. WOC-18 hrs.
Present Operation-WOC.
- 12/21/85: Drilling @ 1150' w/ water.
- 12/22/85: Drilling @ 1600'. Mudded up. MW-10.2, vis-32, WL-20.
- 12/23/85: TD @ 1775'. Logged w/ Dresser CNL Density. Prep to run 5-1/2" csg.
- 12/24/85: Ran 1775' of 5-1/2", 14# csg. Cemented w/ 350 sx Class C w/ 2% CaCl₂.
Released rig. No further reports until completion is attempted.
- 01/02/86: Rig up pulling unit. Prep to perforate. Perfed 1629,30,31,32,36,37,
41,42,43 with 1 JSPP; 9 holes total. Spotted 1000 gals. 10% HCL
across perfs. Pulled tubing, broke perfs down at 1800 psi. Fraced
down casing at 18 BPM at 1800 psi with 12,000 lbs 20-40 and 20,000
lbs. 10-20 sand. Total job size - 22,000 gals. gelled water. ISDP -
1200 psi, 15 min. - 1150 psi. Shut in over night.
- 01/03/86: SICP - 700 psi. Flowing back frac load. Flowed back approx 100 BBLs
frac load and died. Ran tbg to 1670' and checked for sand fill. Pull
tbg to 1640'. Swabbed back 100 BBLs frac fluid w/ 10% oil cut and
slight gas show. BLWTR-300. Left open overnight.
- 01/04/86: Flowed 7 BBLs overnight. Flowed and swabbed 45 BBLs frac fluid w/ 20%
oil cut. Good gas show. BLWTR-255.
- 01/05/86: SITP-450. Swabbed 12 BBLs frac load. BLWTR-243. 20% oil cut.
- 01/06/86: SITP-470. SICP-470. Blew down with good gas show and 60-70% oil
cut. Swabbed 11 runs in 6 hours, recovered 11-1/2 bbls of land
water and oil. Prep to run rods and pump.
- 01/07/86: Shut down because of weather.
- 01/08/86: Running pump and rods.
- 01/09/86: Install pumpjack.
- 01/10/86: Pumped 14 B0 & 3 BW in 20 hrs.
- 01/11/86: Pumped 10 B0 & 1 BW.
- 01/12/86: Pumped 7 B0 & 1 BW.
- 01/13/86: Pumped 7 B0 & 1 BW.
- 01/14/86: Pumped 7 B0 & 1 BW.
- 01/15/86: Pumped 7 B0 & 1/2 BW.
- 01/16/86: Pumped 7 B0 & 1 BW.



No Further Reports

01/17/86: Pumped 4 B0 & 2 BW.