

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

(Other instructions on re-
lease also apply.)

Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM - 30067

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Pennzoil 9

9. WELL NO.

Federal #1

10. FIELD AND POOL, OR WILDCAT

Diamond Mound

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 9, T16S, R28E

12. COUNTY OR PARISH

EDDY

13. STATE

NEW MEXICO

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐

2. NAME OF OPERATOR

Terra Resources, Inc.

3. ADDRESS OF OPERATOR

10 Desta Drive, Suite 500 West Midland, Texas 79705

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.)

See also space 17 below.
At surface

1980' FWL & 660' FNL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3642.7 GR

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Cement Production Casing

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

5-15-87 Cement 5½" casing

Hole size - 7-7/8"

Weight - 15.5, 17


First stage - 840 sx Lightweight followed by 160 sx 50/50 Poz. Top of cement 4400'. 7 Centralizers used.

Second stage - 300 sx Lightweight followed by 100 sx "C" neat. Top of cement 1750'. 4 Centralizers used, stage collar set @ 3995'.

ACCEPTED FOR RECORD

JUN 4 1987

SJS
CARLSBAD, NEW MEXICO



18. I hereby certify that the foregoing is true and correct

SIGNED

VM Ship Carver

TITLE

OPERATIONS ENGINEER

DATE

6/1/87

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side