


STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	<input checked="" type="checkbox"/>
LAND OFFICE	<input checked="" type="checkbox"/>
OPERATOR	<input checked="" type="checkbox"/>



3a. Indicate Type of Lease
State ☒ Fee ☐
3. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Name of Operator
Spectrum 7 Exploration Company

2. Address of Operator
P. O. Box 10626, Midland, Texas 79702

3. Location of Well
UNIT LETTER P 330' FEET FROM THE East LINE AND 430' FEET FROM
THE South LINE, SECTION 24 TOWNSHIP 16-S RANGE 28-E N.M.P.M.

7. Unit Agreement Name
8. Farm or Lease Name
State "24"
9. Well No.
2
10. Field and Pool or Wildcat
Undesignated
E. Red Lake Queen-G

11. Elevation (Show whether DF, RT, GR, etc.)
3593.4'

12. County
Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud well at 1:30 p.m. 4/28/87. Drilled a 12 1/4" hole to 333'. Ran 8 jts of 8-5/8", 24# casing. Set casing at 333'. Cemented with 220 sx Class "C" with 2% CaCl. Plug down at 9:30 p.m. 4/28/87. Circulated 22 sx to pit. After 18 hrs, nipped up BOP and pressured to 700 psi for 30 min. Tested OK. Commenced drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jim McAninch TITLE Engineer DATE May 1, 1987

Original Signed By Les A. Clements TITLE Supervisor District 11 DATE MAY 7 1987