

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

IL CONSERVATION DIVISIO.

P. O. BOX 2080
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	✓
FILE	✓
U.S.G.S.	
LAND OFFICE	
OPERATOR	✓

RECEIVED BY
AUG 6 - 1987
O. C. D.
ARTESIA OFFICE

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR TO WORK OVER TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Spectrum 7 Exploration ✓	8. Farm or Lease Name State 24
3. Address of Operator P. O. Box 10626 Midland, Texas 79702	9. Well No. 3
4. Location of Well UNIT LETTER I 330 FEET FROM THE East LINE AND 1653 FEET FROM THE South LINE, SECTION 24 TOWNSHIP 16-S RANGE 28-E N.M.P.M.	10. Field and Pool, or Wildcat E. Red Lake Queen GB
15. Elevation (Show whether DF, RT, GR, etc.) 3578.7	12. County Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled a 7-7/8" hole from 310' to 1770'. Ran 43 jts (1759') of 4-1/2" 10.5# casing and set @ 1757'. Ran guide shoe, float collar, 5 centralizers and rubber plug. Cemented with 490 sx Class "C" with 2% gel and 25 sx salt. Plug Down @ 3:15 PM on 7-31-87. Released rig on 7-31-87. Cmt did not circulate. Ran temperature survey-top of cement 300' from surface. Waiting on service unit for completion.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Les A. Clements TITLE Engineer DATE 8-4-87

APPROVED BY Original Signed By Les A. Clements TITLE Supervisor District II DATE AUG 11 1987

CONDITIONS OF APPROVAL, IF ANY: