

Submit 3 Copies
To Appropriate,
District Office
DISTRICT I
1625 N. French Dr., Hobbs, NM 88240

DISTRICT II
811 South First, Artesia NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

State of New Mexico
Energy, Minerals and Natural Resources Department

OIL CONSERVATION DIVISION
2040 South Pacheco
Santa Fe, NM 87505

Form C-103
Revised March 25, 1999

WELL API NO. 30-015-23923
5. Indicate Type of Lease STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS)

1. Type of Well: Oil Well <input checked="" type="checkbox"/> Gas Well <input type="checkbox"/> Other	7. Lease Name or Unit Agreement Name: State
2. Name of Operator RPM Energy Inc	8. Well No. 3
3. Address of Operator 613 Commercial Bank Tower, Midland, TX 79701	9. Pool name or Wildcat Wildcat San Andres
4. Well Location Unit letter <u>D</u> : <u>330</u> feet from the <u>South</u> line and <u>330</u> feet from the <u>West</u> line Section <u>16</u> Township <u>16S</u> Range <u>26E</u> NMPM <u>Eddy</u> County	

10. Elevation (Show whether DF, RKB, RT, GR, etc.)

Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐ MULTIPLE COMPLETION ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☒
CASING TEST AND CEMENT JOB ☐

OTHER: ☐

12. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

4/27/99

Ran 2 3/8" tubing to 1180'. Set 25 Sx cement plug at 1180'. W.O.C.
W.O.C. Ran wireline and tagged TOC at 822'.
Set tubing at 822'. Pumped 80 Sx cement. Circulated cement to surface.
Erected dry hole marker and cleared location.

Post 2-11-00
PAB

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Mike Steepfield TITLE Field Rep. II DATE 2/4/2000

Type or print name Mike Steepfield Telephone No. 740-1293
(This space for State use)

APPROVED BY Mike Steepfield TITLE Field Rep. II DATE 2/4/2000
Conditions of approval, if any: