

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE
(Other instructions on reverse side)

Form approved,
Budget Bureau No. 1004-013
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM-20351

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

FEDERAL "R"

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Logan Draw Morrow

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

17-T17S-R27E

12. COUNTY OR PARISH 13. STATE

Eddy

N.M.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different depth. Use "APPLICATION FOR PERMIT" for such proposals.)

RECEIVED

MAR 28 '90

O. C. D.
ARTESIA, OFFICE

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Mewbourne Oil Company

3. ADDRESS OF OPERATOR

P. O. Box 7698, Tyler, Texas 75711

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.)

See also space 17 below.)

At surface

1190' FWL & 660' FSL

14. PERMIT NO.

API #30-015-26302

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3367.6' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

Spud well at 3:15 PM 3/13/90. 3/15/90. Ran 13-3/8" 68# new LS casing set at 340'. Halliburton cemented with 100 sxs Thix-Set + 5#/sx. Gite + 1/2#/sx. Flocele + 3% CaCl₂ followed by 200 sxs Class "C" + 5#/sx. Gilsonite + 1/2#/sx. Flocele + 6% Gel + 3% CaCl₂ followed by 200 sxs Class "C" + 5#/Sx. Gilsonite + 1/2#/sx. Flocele + 3% CaCl₂. Plug down to 311' at 8:30 AM 3/14/90. Cemented with no returns. WOC 6 hrs. Ran temperature survey. Found Top of Cement 50' below ground level. Ran 1" and tagged TOC. Cemented with 100 sxs Class "C" Neet + 4% CaCl₂. Circulated 35 sxs cement. WOC and NU 16 hours.

ACCEPTED FOR RECORD

MAR 27 1990

CARLSBAD, NEW MEXICO

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Engr. Oprns. Secretary

DATE

3/15/90

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side